

2021 Reclamation and Overlay Project Update



June 25, 2021

Phase 1

TH 3 Frontage Road Area

This week, the restoration crew finished restoring Bollenbacher Dr and the Babcock Park area. The patching crew completed patching locations of poor base asphalt pavement. The trail near the Babcock Park north parking lot was removed and paved. Reclaiming work on the west frontage road, north of Jefferson Parkway was completed, as well as the base (first lift) paving. The wear (final lift) paving for the frontage roads east and west (south of Jefferson Parkway) was completed. The wear (final lift) paving for the west frontage road, north of Jefferson Parkway is scheduled during the early morning Saturday 6/26.

Early next week, the restoration crew will begin restoring around the trail near the Babcock Park north parking lot. Also, the contractor will have a crew onsite to restore the shoulders on the west frontage road from Riverview Drive to Clinton Lane.

Phase 2

Baneberry Court, Primrose Court, Turnberry Court, Goldenrod Court, Goldenrod Circle, Clover Court, Crocus Court, Mayflower Court

The remainder of the work proposed for Phase 2 is scheduled to begin in early August. A more detailed schedule will be distributed once we get closer to early August.

Phase 3

Mayflower Drive from Parmeadow Drive to Heywood Road, Parmeadow Drive from Heywood Road to Mayflower Drive, Creek Lane from Heywood Road to Mayflower Drive, Service Road

The remainder of the work proposed for Phase 2 is scheduled to begin in early August. A more detailed schedule will be distributed once we get closer to early August.

Questions/Concerns?

Arianna Christian, with Bolton and Menk will be providing construction observation and coordination on a day-to-day basis. Arianna can be contacted by phone at 612-398-8949, or by email @ arianna.christian@bolton-menk.com

For additional information, please check the Project Website:

<https://www.ci.northfield.mn.us/1350/2021-Reclamation-and-Overlay-Project>